

**ANNUAL WATER WELL MAINTENANCE AND REPAIR:**

**TASK 1 Site Visit** \_\_\_\_\_ Lump Sum (per occurrence)

**TASK 2 Removal of Vertical Turbine Pump Assembly**

6" discharge column  
Total length - less than 150 ft. \_\_\_\_\_ Lump Sum (per occurrence)  
Total length – 150 ft. or more \_\_\_\_\_ Lump Sum (per occurrence)

8" discharge column  
Total length - less than 150 ft. \_\_\_\_\_ Lump Sum (per occurrence)  
Total length – 150 ft. or more \_\_\_\_\_ Lump Sum (per occurrence)

10" discharge column  
Total length - less than 150 ft. \_\_\_\_\_ Lump Sum (per occurrence)  
Total length – 150 ft. or more \_\_\_\_\_ Lump Sum (per occurrence)

12" discharge column  
Total length - less than 150 ft. \_\_\_\_\_ Lump Sum (per occurrence)  
Total length – 150 ft. or more \_\_\_\_\_ Lump Sum (per occurrence)

**TASK 3 Video Survey** \_\_\_\_\_ Lump Sum (per occurrence)

**TASK 4 Disassembly of the pump**

Size pump - Less than 15" \_\_\_\_\_ Lump Sum (per occurrence)  
Size pump - 15" or greater \_\_\_\_\_ Lump Sum (per occurrence)

**TASK 5 Rehabilitate or replace pump or suction column sections and/or replace line shaft section**

**Item 1: Rehabilitate pump or suction column section**

6" discharge column \_\_\_\_\_ 10 foot section  
8" discharge column \_\_\_\_\_ 10 foot section  
10" discharge column \_\_\_\_\_ 10 foot section  
12" discharge column \_\_\_\_\_ 10 foot section

**Item 2: Replace pump or suction column section**

6" discharge column \_\_\_\_\_ 10 foot section  
8" discharge column \_\_\_\_\_ 10 foot section  
10" discharge column \_\_\_\_\_ 10 foot section  
12" discharge column \_\_\_\_\_ 10 foot section

**Item 3: Replace line shaft section**

1 3/16" shaft size	_____	10 foot section
1 1/2" shaft size	_____	10 foot section
1 15/16" shaft size	_____	10 foot section
2 3/16" shaft size	_____	10 foot section

**TASK 6 Reinsertion of the pump assembly into the well column**

6" discharge column and line shaft		
Total length - less than 150 ft.	_____	Lump Sum (per occurrence)
Total length – 150 ft. or more	_____	Lump Sum (per occurrence)
8" discharge column and line shaft		
Total length - less than 150 ft.	_____	Lump Sum (per occurrence)
Total length – 150 ft. or more	_____	Lump Sum (per occurrence)
10" discharge column and line shaft		
Total length - less than 150 ft.	_____	Lump Sum (per occurrence)
Total length – 150 ft. or more	_____	Lump Sum (per occurrence)
12" discharge column and line shaft		
Total length - less than 150 ft.	_____	Lump Sum (per occurrence)
Total length – 150 ft. or more	_____	Lump Sum (per occurrence)

**TASK 7 Well and pump performance/efficiency tests:**

\_\_\_\_\_ Lump Sum (per occurrence)

**TASK 8 Disinfection:**

\_\_\_\_\_ Lump Sum (per occurrence)