ECUA Lift Station Inspection

Sign-Off Sheet

A copy of this sheet shall be given to Contractor at pre-construction meeting. The ECUA Inspector shall complete this sheet as appropriate and based on project timing.

The Contractor shall notify the ECUA Inspector at least 2 full business days prior to commencement of each individual activity listed below to allow for coordination, inspection, and approval so that subsequent construction can occur. Failure to provide required notification and obtain ECUA Inspector sign-off will result in rejection of work.

Project Name: _____ Project CIP #: _____

Contractor/Field Rep/Cell #: _____

ECUA Inspector/Cell #: _____

ECUA Inspector shall complete the following sign-off sheet:

Activity #	Activity Description	Was Inspector Properly Notified? (circle one)	Did Activity Pass Inspection? (circle one)	Inspector's Initials	Notes
1	Site layout	Yes No	Yes No		
2	Wetwell inspection	Yes No	Yes No		
3	Pumps, pipe, fittings, etc inspection	Yes No	Yes No		
4	Excavation/backfill compaction	Yes No	Yes No		
5	Anti-flotation collar/wetwell installation	Yes No	Yes No		
6	Rebar spacing/concrete pour for top	Yes No	Yes No		
7	Pump install, pump/guiderail travel	Yes No	Yes No		
8	Control panels inspection	Yes No	Yes No		